MEMORANDOM FOR: Deputy Director (Support)

SUBJECT

: Monthly Report - Status of CIA Headquarters Building Project as of 31 March 1962

1. Planning

a. Tes	mplating of the Pro	deti i mece ma	completed and
approved.	Subsequently, thirt	y seditional work	CHICOS VOTE
provided by	relocation of	itaff co	ntirepat and
beach-bead.	Electrical fixtus	res planned for the	is project and
Will Support !	Staff, together wit	h stock for futu	re use, have
been deliver	red. Part-beight 1	partitions are am	tileble on the
site to com	plete the W Suppor	rt Staff area. D	ravines vere
propered for	r the contractor to	indicate the mi	eime air
ecoditioning	g changes to accoun	occate	end
WH Support.			

- b. The requirements for the _____ group noving into 1717 H Street were studied and a layout was made and approved. Due to the urgamey in accommodating this component, existing telephone service, furniture layouts, and partitions were used with only minor modifications.
- c. A design was made and drawings are being propared for the guard house to be located in the turnal entrance to the besserent.
- d. Buildings panagement was supplied drawings indicating platforms to be built for OTR Classrooms.
- e. The Architect-Engineer proposals for resovation or relocation of the Birector's suite were received and comments forwarded to the ASE with request. For estimates as to time and cost of each proposal. Pre-move surveys were completed for the south portion of the building.
- f. Moving Plans: The final contract move is on schedule; however, delay in delivery of part-height partitions may necessitate the move of feat Force have by FRS moving forces.

Citte and Estomy

مداني.

Approved For Release 2002/08/21: CIA-RDP80B01676R003100170035-4

STAT

STAT

STAT

TE	770	dress
	ork	ork Fro

- a. Heating, Ventileting and Air Conditioning (NYAC)
- (1) The belonging of sir distribution and the calibration of control instruments on the second through the seventh floors (excepting dual duck systems) have been inspected and passed by Public Buildings Service as of 27 March 1962. This means that the contractor has belanced and calibrated in accordance with specifications but some design and operations problems remain.
- (2) The balancing and calibration of the hual duct systems with which all conference rooms throughout the building are conditioned will be started on the north side in early April.
- (3) These areas of the first and ground floors served from the south besement fan rooms have been belanced and calibrated but not inspected.
- (4) Belancing and calibration of the first floor COMMO area were never completed before the area was occupied and closed off. It is planned that ______ who has a COMMO clearance will do this.

(5) A preliminary punch list for electrical and machanical equipment in the south penthouse, south basement fan room, and kitchen fan room has been formulated but not yet purped to the contractor. (A punch list for machine equipment may be an active document for several another or indefinitely if controversy arises concerning "satisfactory" performance and quarantee periods.)

b.	Fover,	Telephones	and	Alteres	

STAT

STAT

c. Comstruction

- approximately ST per cent complete. Completion of the contractor's office building has been completed. Depair of the main steam line is in progress and is approximately 30 per cent complete. It is estimated that the repair itself will not be finished until mid-My with book-filling, paving and isstallation of eight (8) light poles to follow. This repair will reconsitute the closing of the back road on 10 April, and it will remain closed notil completion of acceptance test.
- completed this mouth britishing completion to 95.05 per cent. At the end of merch there were 105 each year on the job compared to 175 at the end of February. Change orders were approved this mouth in the ecount if 3427,300, bringing the total to \$1.482,365, and the total suproved and pending to \$2,244,337. All of the south baif of the building has been accepted by PNS with the exception of the basement, penthenne and the space occupied by the committedions Division on the grant floor. The basement reception area will be accepted to april. The garage area is ready but use of it will be delayed until repair of the damaged entrance door and construction of the gaard poor are completed. Hence defects and outseions remain to be accepted on all floors of the south half.
- d. Cafeberia. The interior of the exterior is complete with the exception of the valuet handrall for the baloncy stairway and the installation of drapes. The thatallation of the stainless steal faccia on the exterior of the roof wrokes is 25 per cent complete.
 - c. Productle falses and traveyor fyat-me
 - (1) The matte Tabe Dystem C has been inspected and is satisfactory except for some very place adjustments. In Systems a cond b, about helf of the at aligns were cleaned and adjusted curing March. Mr. Long, third of Installations for Lamen Corporation, has visited several times and is reported to have told his men to have Tystems I and B ready for testing by 1 May. In plans to put two (2) more man on in early spril. However, previous assertance indicates that

Approved For Release 2002/08/21: CIA-RDP80B01676R003100170035-4

STAT

Approved For Release 2002/08/21 : CIA-RDP80B01676R003100170035-4	ILLEGIB
	В

Approved For Release 2002/08/21: CIA-RDP80B01676R003100170035-4

DIE MAEELINE MEE UMIN

b. Continue liaison with ISt and contractors on layout and equipment revisions and problems in completing constantion on schedule.

7 22 Director of Logistics

Distribution:

0 & 1 - Addressee

1 - En. Liaison Officer

1 - OGC

1 - BD

1 - OL File

1 - D/L Chrono

1 - BPS (Proj. Off.) retained 3 - EPS (1 retained)

ILLEGIB

ILLEGIB

OL/ (19 April 1962)

5

SUBJECT: (Optional)				
FROM: Director of Logistics				NO.
1C-50 Quarters Eye				DATE 26 .PT: 1962
TO: (Officer designation, room number, and building)	D	ATE	OFFICER'S	COMMENTS (Number each comment to show from w
50141191	RECEIVED	FORWARDED	INITIALS	to whom. Draw a line across column ofter each comm
Mr 3E-24 Hq.			√]
2.				
Mr.				
ET-FILE		*		
4.				_
5.				
6.				_
7.				
8.				
9.				
10.				
11.				
12.		+		
13.				
14.				
15.				JL 2 2343